San Francisco District FY16 Dredging Projects

WEDA Pacific Chapter 2015 Annual Meeting – San Rafael

**Al Paniccia** 

Navigation Program Manager (Acting)

**San Francisco District** 

Al.Paniccia@usace.army.mil


(415) 503-6735



US Army Corps of Engineers
BUILDING STRONG®

San Francisco District








## Proposed FY16 Dredging Plan

(Contingent on availability of funding)





#### Humboldt Bar & Entrance



- ~750,000 cubic yards
- Hopper
  - Essayons & Option in FY16 WCH contract
- Ocean Disposal (HOODS)
- Start Work:
  - ► April-May 2016
    - Essayons for ~14 days
  - ▶ Late June 2016
    - WCH option
- Interior Channels funding limited

US Army Corps of Engineers
San Francisco District




### Noyo Harbor



- ~35,000 cubic yards
- Pipeline
  - **▶** New contract
- Upland Disposal
- Solicitation
  - ▶ June 2016
- Start Work:
  - ► Early August 2016




## San Francisco Main Ship Channel



- ~300,000 cubic yards
- Hopper
  - ► FY16 WCH
- Ocean Disposal (SF-17)
   or Ocean Beach
   Demonstration Site
   (OBDS)
- Start Work:
  - ► Early June 2016



#### Richmond Inner Harbor



- ~350,000 cubic yards
- Clamshell
  - ▶ New contract
- Ocean Disposal (SFDODS)
   and Contractor provided
   upland placement after
   November 30
- Solicitation
  - ► May 2016
- Start Work
  - ► Mid-June 2016



#### Richmond Outer Harbor



- ~250,000 cubic yards
- Hopper
  - ▶ Essayons
- In-bay Disposal (SF-11)
- Start Work
  - ► Early June 2016
    - Essayons for ~12 days



## San Pablo Bay / Mare Island Strait (Pinole Shoal)



- ~150,000 cubic yards
- Hopper
  - ▶ Essayons
- In-bay Disposal (SF-10)
- Start Work
  - ► Mid-June 2016
    - Essayons for ~5 days



### Suisun Bay Channel



- ~175,000 cubic yards
- Hopper
  - ▶ Essayons
- In-bay Disposal (SF-16)
- Start Work
  - ► Mid-October 2016
    - Essayons for ~12 days



#### Oakland Inner and Outer Harbor



- ~600,000 cubic yards
- Clamshell
  - ▶ Option in FY15 contract
- Ocean Disposal (SFDODS) and Contractor provided upland placement after November 30
- Start Work
  - ► Early August 2015



## Redwood City Harbor



- ~250,000 cubic yards
- Clamshell
  - **▶** New contract
- In-bay Disposal (SF-11) and Contractor provided upland placement after Nov 30
- Solicitation
  - ► May 2016
- Start Work
  - ► Mid-June 2016



## Sacramento River (Deep Water Ship Channel)



- ~100,000 cubic yards
- Pipeline
  - ▶ Task Order to FY14 contract
- Upland Disposal
- Start Work
  - ► Early August 2016



# San Joaquin River (Stockton DWSC)



- ~300,000 cubic yards
- Pipeline
  - ▶ Task Order to FY14 contract
- Upland Disposal
- Start Work
  - ► Early September 2016



#### **Contact Information**

Al Paniccia
Navigation Program Manager (Acting)
Al.Paniccia@usace.army.mil
(415) 503-6735

