

O&M DREDGING PLAN FOR FY16*

Project	District	Adv./Open Bids Dates	2015												2016			Volume	Placement Site	Notes	
			OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC				
			FY 2016									FY 2017									
Alaska District (POA)																					
Anchorage Harbor (Hopper or Mechanical)	POA	n/a	█							█								1.1mcy/yr	In-water	Existing contract; includes option to dredge Cook Inlet Nav. Channel.	
Dillingham Harbor (Pipeline)	POA	n/a								█							95kcy/yr	In-water	Preference to complete dredging by 30 June to minimize impacts to fishing fleet.		
Dillingham Harbor (Pipeline)	POA	07-Oct-16 / 4-Nov-16															95kcy/yr	In-water	SB Set-Aside IFB		
Douglas Harbor (Mechanical)	POA	n/a	█														27kcy	In-water	Contaminated material with sand cap placement and monitoring.		
Homer-Ninilchik Harbors (Pipeline)	POA	n/a	█						█								19.5kcy/yr	Upland	Environmental windows vary by project location and include some overlap.		
Homer & Ninilchik Harbors (Pipeline)	POA	28-Oct-16 / 2-Dec-16															19.5kcy/yr	Upland	SB Set-Aside IFB		
Nome Harbor (Pipeline)	POA	n/a								█							34kcy/yr	Beach	Dredging within inner harbor to be completed by 30 June.		
St. Paul Harbor	POA	n/a								█							95kcy	Upland	Breakwater repairs; includes option to dredge entrance channel.		
Valdez Harbor (Mechanical or Hydraulic)	POA	n/a								█									346kcy	In-water	Navigation improvements to expand harbor. Estimated completion in Nov. 2017.
Honolulu District (POH)																					
Nawiliwili Harbor	POH/NWP	n/a				ESSAYONS	█										159kcy	NODMDS			
Barbers Point Harbor	POH/NWP	n/a				ESSAYONS	█										31kcy	SOODMDS			
Honolulu Harbor	POH/NWP	n/a				ESSAYONS	█										122kcy	SOODMDS			
Kahului Harbor	POH/NWP	n/a				ESSAYONS	█										119kcy	KODMDS			
Hilo Harbor	POH/NWP	n/a				ESSAYONS	█										202kcy	HODMDS			
Seattle District (NWS)																					
Everett Harbor & Snohomish (Clamshell)	NWS	N/A	█														70kcy	Port Gardner	Work window 16 Oct - 31 Dec 2015		
Quillayute (Hydraulic)	NWS	N/A	█														37kcy	Upland	Work window 16 Sep - 31 Dec 2015		
Seattle Harbor (Clamshell)	NWS	N/A			█												104.5kcy	Elliott Bay	Work window 1-31 Dec 2015		
Grays Harbor Inner (O&M only) (Clamshell)	NWS	Nov/Dec 2015				█							█					800kcy	Pt. Chehalis, South Jetty	Estimated work window 1 Jan-14 Feb and 16 July - 15 Sep 2016	
Grays Harbor Outer Harbor (Contract Hopper)	NWS/NWP	Dec 2015/Jan 2016							█								1mcy	Pt. Chehalis, South Jetty, SBBUS, HMB	Work window 1 Apr - 31 May 2016		
Grays Harbor Inner (O&M and Deep) (Clamshell)	NWS	Mar/May 2016															2.5mcy	Pt. Chehalis, South Jetty	Estimated work window 1 Oct 2016-14 Feb 2017 and 15 Jul 2017 - 14 Feb 2018		
Everett Harbor & Snohomish (Hydraulic)	NWS	Jun/Aug 2016															150kcy	Upland	Estimated work window 16 Oct 2016 - 14 Feb 2017		
Grays Harbor Westhaven Entrance (Clamshell)	NWS	Jul/Sep 2016															27kcy	Pt. Chehalis, South Jetty	Estimated work window 1 Oct 2016 - 14 Feb 2017		

O&M DREDGING PLAN FOR FY16*

Project	District	Adv./Open Bids Dates	2015			2016			FY 2016			FY 2017			Volume	Placement Site	Notes			
			OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP				OCT	NOV	DEC
Portland District (NWP)																				
Dredge OREGON Rental	NWP	Sole Source Port of Portland	█											█	█	█	2.25mcy per year	in-water and upland	Current contract completes Sep 2016; next contract to be in place for work to continue into FY 17	
Oregon Coast	NWP	n/a	█		YAQUINA		YAQUINA		█								550kcy	in-water		
Coos Bay Entrance	NWP	n/a								WCH Contract	█				ESSAYONS		650kcy	in-water		
Coos Bay Upriver Clamshell	NWP	Jul/Aug 2015															350kcy	in-water	RM 11 to 12+32	
CLW and VTD	NWP	n/a	█				YAQUINA		█								800kcy	in-water		
MCR and CLW	NWP	n/a	█							ESSAYONS							3.1mcy	in-water		
MCR and CLW (by Hopper Contract)	NWP	Dec 2015/Jan 2016	█											WCH Contract	█		4.6mcy	in-water	West Coast Hopper Contract	
Walla Walla District (NWW)																				
																			no planned dredging until FY 2018	
San Francisco District (SPN)																				
Humboldt Bar&Entrance	SPN/NWP	n/a						ESSAYONS	█						WCH Contract		750kcy	HOODS	Option item in West Coast Hopper Contract	
Noyo Harbor	SPN	6-1-2016 / 7-1-2016															35kcy	Upland	Pipeline	
SF Main Ship Channel	SPN/NWP	12-3-2015 / 1-4-2016								WCH Contract	█						350kcy	OBDS/SF-8	West Coast Hopper Contract	
Richmond Inner Harbor	SPN	4-15-2016 / 5-16-2016															350kcy	SFDODS or Upland	Clamshell. Switch to Upland after work window.	
Richmond Outer Harbor	SPN	n/a								ESSAYONS	█						250kcy	SF-11		
Pinole Shoal	SPN	n/a								ESSAYONS	█						150kcy	SF-10		
Suisun Bay Channel	SPN	n/a													ESSAYONS	█	175kcy	SF-16		
Oakland Harbor	SPN	n/a															600kcy	SFDODS & Upland	Exercise option against FY15 contract. Switch to Upland after work window.	
Redwood City Harbor	SPN	4-13-2016 / 5-13-2016															350kcy	SF-11	Clamshell	
Sacramento DWSC	SPN/SPK	n/a	█														100kcy	Upland	Pipeline dredge, Task Order against FY14 contract	
Stockton DWSC	SPN/SPK	n/a															300kcy	Upland	Pipeline dredge, Task Order against FY14 contract	

O&M DREDGING PLAN FOR FY16*

Project	District	Adv./Open Bids Dates	2015												2016			Volume	Placement Site	Notes
			OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC			
			FY 2016									FY 2017								
Los Angeles District (SPL)																				
Oceanside Harbor Multi-year Contract	SPL	1-14-2016/ 2-14-2016																180kcy	Beach	Pipeline
Santa Barbara Harbor Multi-year Contract	SPL	Exercise Option																250kcy	Beach	AIS Pipeline
Santa Barbara Harbor Multi-year Contract	SPL	8-25-2016/ 9-25-2016																250kcy	Beach	Pipeline
Marina del Rey	SPL	7-15-2016/ 8-15-2016																250kcy	Beach	Pipeline
Ventura Harbor Multi-year Contract	SPL	10-28-2015/ 12-01-2015																300kcy	Beach	Pipeline
Morro Bay Yaquina	SPL/NWP	n/a																180kcy	NSDS	
																		Abbreviations:		
			New Contract	Complete & Ongoing Contracts	Gov't Dredge	Environmental Window												WCH - West Coast Hopper		

* Based on FY16 President's Budget

Updated: 10/27/2015